EXTENSION OF TIME PROPOSAL

1	Name of work	Providing painting at Government school building walls public places and government office buildings in ward no 04 Yelahanka Satellite Town Sub Division
2	Amount of work portion	
3	Estimated Cost	Rs.25 lakhs
4	Name of Contractor	Suresh K (Sri Eranna Swamy Water Supply)
5	Agreement no	EE/YNK/AG/3/2021-22, dt:18-10-2021
6	No and date under which work order issued	BBMP/EE/YNK.D/EPMT-9/W.O/66/ 2021-22, dt : 18-10-2021
7	Time limit rriginally fixed for completion	
8	Date of application by the contractor for granting	
9	Date of receipt of application in the Sub Division office	
10	Extension granted if any	143 days
	I	—
	II	—
11	Work carried out by the contractor during the original period stipulated in the contract	90 days
12	Work carried out during 1st extension	143 days.
13	Work carries out during 2nd extension	— —

4 Col

14	Time now applied for	
15	Date of recommanding time 2nd extension	
16	Weather the original application of the contractor is enclosed	YES
17	Balance of remaining work	NO
18	Probable time required for completion of remaining work	-11-
19	Cost work charged establishment charged on the work after the expairy original period	
20	Weather notice as per clause of contract has been issued	
21	Remarks of the AEE and the daily rate of penalty proposed	
21	Remarks of the EE and the daily rate of penalty proposed	Due to "Nomp WORK FRONT" no penalty may be imposed.

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Yelahanka Division, Bangalore-64

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ